COMPLETION REPORT

1. Name of Work : **Improvements to roads to roads & drains at Widia School East & North road C.Narayana Layout cross roads & Kuvempunagara cross Roads in Ward No.14 Bagalagunte**

2. Sanctioned Estimate No. & Dt : TSWO: 274/14-15 dt 27.3.15

3. Head of Account which is chargeable : PCR 1771

4. Work Order No. & Dt : EE/DD/371/14-15 dt 30/5/2015

5. Name of Contractor : KRIDL

6a. Time Stipulated for completion of work : 90 days

6b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 1801

8. Check Measurement of the Asst. : M.B. No. 1801
Page No. 18001:2 to 18001:7

Asst. Exe. Eng / Exe. Eng :
Page No. 18001:2 to 18001:7

9. Name of the office/official incharge of the work :

10. a) Asst. Engineer D.S. ಅಭಿಯಂತರರು

b) Asst. Exe. Engineer ಕಂದಾಯ ಅಭಿಯಂತರರು

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
15 Lakhs	1495560-00	—	4440-00

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,